

Nagercoil City Municipal Corporation
Name of Scheme - AMRUT Scheme 2017-2020
(Atalmission for Rejuvenation and Urban Transformation)
Development green spaces and parks(AMRUT II-014)

Rs in lakhs

Sl. No	Name of the work	Estimate amount	Expenditure	Date of A.S.	Date of T.S	Date of Tender	Date of council approval	Date of work order issued	Date of commencement work	Stage of work	Vourcher No	Contractor Name
1	2	3	6	11	12	13	14	15	16	17	18	19
1	Beautification of Puliyadi Park	91.121	91.12	22.1.18	2.2.18	28.2.18	140/dt/ 3.5.18	23.4.18	1.8.18	Completed	54/15.4.19	V.Joseph Arul Raj
2	Beautification of Mukkadal Dam Park Phase III	96.211	95.96	22.1.18	2.2.18	28.2.18	139/dt/ 3.5.18	24.4.18	4.6.18	Completed	983/30.10.18, 238/6.6.19	V.Joseph Arul Raj
3	Beautification of VN Colony Park	33.451	32.00	29.12.17	8.2.18	16.3.18	505/dt/ 2.11.18	2.4.18	8.11.18	Completed		Departmental work, M.Hepsibai
4	Beautification of Rajeev Nager Park	35.201	24.35	29.12.17	8.2.18	16.3.18	140/dt/ 3.5.18	3.5.18	28.05.18	Completed		R.Kumar
	Total	255.98	243.43									

Funding Pattern

GOI Share 50%	127.992 Lakhs
GOTN Share 20%	51.197Lakhs
ULB Share 30%	76.795 Lakhs
TOTAL	255.98 Lakhs

**Nagercoil City Municipal Corporation
Detailed Report**

Name of Scheme - Tamilnadu Urban Road Infrastructure Fund(TURIF) 2017-2018

Sl. No.	Name of the work	Estimate amount	Expenditure	Date of A.S.	Date of T.S	Date of Tender	Date of council approval	Date of work order issued	Voucher No	Stage of work	Contractor Name
1	2	3	6	11	12	13	14	15	16	17	18
1	Providing BT surface using CMP in Vadeeswaram Rathaveethi south car st, Keelasarakkalviloai sundraligam theru, Sarakkalvilai sudalimadan swamy kovil back road (near Vivekanathasalai P.No:w 19/631), CMC Nager, Malikthinar, Pavalar theru, Vallankumaravilai jn to Thollavilai jn (Channel karai road), Kamarajar st & Louis street, west vellalar colony and sree devi Mutharammankovil st at w.no:11,19,22,38,39,41,44,46,49 and paverblcok at Parameswaran street and Jothi st in w.no:1&26	300.00	237.81	21422/2017/E3/dt 3.10.17	370/17-18 22.11.17	29.12.17	75/dt/ 28.2.18	23.2.18	120/ 11.5.18	Completed	Y.Jayasingh
.		300.00	237.81								

TURIF	-	180.00 Lakhs
CGF	-	36.00 Lakhs
CFC	-	54.00 Lakhs
ULB	-	30.00 Lakhs
Total	-	300.00 Lakhs

24.99

Nagercoil City Municipal Corporation
Detailed Report
Name of Scheme -SDRF 17-18

Sl. No.	Name of the work	Estimate amount	Expenditure	Date of A.S.	Date of T.S	Date of Tender	Date of council approval	Date of work order issued	Agreement date	Date of commencement work	Stage of work	Voucher No	Contractor Name
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing Coated Macadam and Renewal BT at Melaramanputhoor jn near MGR statue in w.no:51	8.00	5.55	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	29.5.18	29.5.18	Completed	497/ 2.8.18	I.Baskaran
2	Providing coated macadam and renewal BT at Kuran theru park in w.no:34	8.00	4.39	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	16.5.18	1.6.18	Completed	495/ 2.8.18	I.Baskaran
3	Proviidng coated macadam and renewal BT at Keela konam channel karai road in w.no:42	8.00	8.00	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	16.5.18	18.6.18	Completed	499/ 2.8.18	M.Hepsibai
4	Proviidng BT patches at Dennission raod, Kalkovil road, palace road, christhu nager road, Natukattu ammankovil to asaripallam road, Thollavilai channel road, Kurusady churc to punnai nager jn road in ngl municipality	10.00	10.00	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	16.5.18	29.5.18	Completed	504/ 2.8.18	S.Muthu
5	Providing Interlock and drainage maintenance at Palace road in w.no:45	19.00	18.56	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	16.5.18	26.6.18	Completed	548/ 13.8.18	K.Kailash kumar
6	Providing coated macadam and renewal BT at Keezha tharavilai sudalaimadan kovil road and cross road in w.no:22	7.80	7.80	135/dt/ 16.4.18	4.4.18	8.5.18	191/dt/ 25.5.18	15.5.18	16.5.18	1.6.18	Completed	626/ 1.9.18	M.Hepsibai

34.99

43.33

43.67

27

47.55

41.25

46.77